COMPLETION REPORT

1	Name of the work	Providing covering slab to draingage KK road at T. Dasarahalli in ward no. 15 Dasarahalli sub division.
2	Sanctioned Estimate No. & Date	ಕ್ರಿಯಾ/DD/23/16.17-10.1.2017
3	Head of Account which is chargeable	D04 ಕ್ರಿಯಾ
4	Instrument Order NO. & Date	BE/DD/23/17.18 dt 10.4.2017
5	Name Of Contractor	Sri. N. Thippeswamy, #9, 1st Cross, Saraswathi puram, Bangalore gate, Chitradurga
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	———
7	Measurement recorded in	MB no 848/13-14 pno 84781/1 to 84781/1
8	Check Measurement of the Asst	———
9	Name of the office/official in charge of the work	———
10	a) Asst. Eng/junior Eng	ಡಿ ಎಂ ಕುಮಾರ್
	b) Asst. Exe Engineer	ಕಾರ್ಯಪಾಲಕ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
15 ಇಂ	1286 ಇಂ	—	2364 ಇಂ

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER - 15
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ASSIATANT EXECUTIVE ENGINEER